

Detailed estimate for advance to IRCON employee for the building of a house

Name _____

Designation _____

Office to which attached _____

Locality and address in which the house is proposed to be built _____

S.No	Details of work	No.	Measurement			Quantities
			Length	Breadth	Height	
(1)	(2)	(3)	(4)	(5)	(6)	(7)
	EARTHWORK					
	Earthwork in excavation in all soils for foundation and other trenches and depositing the same within one Chain bed and upto 5'-0" lift.					
	Front wall	1	19-1/2	1-1/2	2	59
	Rear verandah retaining wall	1	19-1/2	1-1/2	1-1/2	44
	Outside wall	1	20-1/2	1-1/2	2	62
	Common walls between rooms	1-1/2	12-1/2	1-1/2	2	56
	W.C. Front & Rear	2	3-1/2	1	1-1/2	11
	W.C. Front & Rear	1-1/2	4-1/2	1	1-1/2	11
	Steps in front and side	2	4-1/2	1-1/2	½	7
						250
2.	Refilling the excavated earth etc.					
	Continue details for all items as given in Annexure 'A'					

Date _____

Signature of registered Engineer / Estimator

NOTE: The entries made in Cols.3-7 against item 1 above are just to explain how the entire form is to be prepared.